EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of Roads in Hoodi Muniswamappa Layout in Ward no. 07
2	Amount of Work Portion	
3	Estimated Cost	40.00 Lks
4	Name of contractor	Technical Manager KRIDL
5	Agreement No.	227/13-14
6	No. and date under which work order issued	227/13-14, 30/12/2013
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	20/3/2014
9	Date of receipt of application in the sub division office	20/3/2014.
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	150 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Delayed due to BWSSB UGD Works
22	Remarks of the EE with the daily rate of penalty proposed	AEE Recommendations Can be Approved.

Assistant Engineer

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.
Bangalore.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92